



DAILY PROJECT DIARY

Report No: 12

Project Name:											
Power Rd and Elliot Rd – Intersection Improvements											
Project No.	Contract No.	Federal Aid No.			TRACS No.		Day of Week		Date		
TT0539	2015-027	NA			NA		Friday		7/13/2018		
Contractor		Weather	Clear	Fair	Rain	Temp. Range F°	Wind	Still	Low	Med	High
AJP Electric, Inc.			x			82 - 94		x			

Arrival:

I arrived at the project site at approximately 5:15am. I drove the project site to observe traffic control. Approved TCP #2 was in place. AJP was onsite (foreman, 4 laborers) from 5:00am.

Work Performed:

On SEC, rebar/bolts were placed for 'A' pole. Also, BBS foundation was formed.

Also, survey was onsite from approx. 6:30am to 7:30am to check elevations on pole foundations as well as BBS foundation. On SWC, 'F' pole and on NWC, 'F' pole and on SEC, 'Q' pole, 'A' pole, & BBS foundation were all checked that foundation elevations were accurate. Concrete was scheduled for 10am.

Rock Solid truck arrived at approx. 10:05am to pour the five (5) above mentioned foundations. I verified concrete mix (A3040) was approved mix to be used at project site. Concrete truck began unloading at approx. 10:10am and finished unloading at 10:55am, within 90 minutes of batch time. No representative from MCDOT lab was present for sampling/testing.

*note – contractor did not have QC available

Departure:

At approx. 1:00pm, I drove the jobsite to confirm that approved TCP #2 was in place and that lights and flags were in place. AJP began clean up and covered open trenches. Curing agent was applied to newly poured concrete. Work areas were fenced in and protected. Contractor departed at approx. 1:15pm. I left the job at approx. 1:15pm.

MARICOPA COUNTY DEPARTMENT OF TRANSPORTATION

DAILY PROJECT DIARY

PROJECT NO: TT0539		DATE: 7/13/2018			REPORT NO: 12	
Daily Quantities						
Item No. & Description			Location		Unit	Quantity
472.61200 Pole Foundation, Type E or F, Det 4720			EB Elliot Rd – STA: 101+19, 37'R of CL WB Elliot Rd – STA: 101+43, 67'L of CL		Ea	2
472.61300 Pole Foundation, Type J or Q, Det 4721			EB Elliot Rd – STA: 102+75, 35'R of CL		Ea	1
472.61100 Pole Foundation, Type A, Det 4720			EB Elliot Rd – STA: 102+49, 54'R of CL		Ea	1
472.62050 4724			EB Elliot Rd – STA: 102+47, 70'R of CL		Ea	1
Labor and Equipment						
Labor Classification	Hours	Equipment No:	Make & Model	Hours	Work Description	
Prime Contractor	AJP Electric					
Foreman	8		RAM 3500 work truck	8	Supervise work activity / place concrete	
Laborer	8		CASE 580 Backhoe	8	Place rebar/bolts / form pole foundations	
Laborer	8			8	Place rebar/bolts / form pole foundations	
Laborer	8			8	Place / finish concrete	
Laborer	8			8	Place / finish concrete	
Subcontractor						
Subcontractor						
Subcontractor						
Effects on Work (Weather, Accidents, Breakdowns, Delays, Personnel, etc.)						
Materials Rejected						
Visitors On Jobsite						

Mario Lucero
Inspector Print Name



Inspector Signature

7/13/2018
Date